



Supplier Inspection Report

Doc.No.: PHPL/QA/SQ/05

Issue.No & Date: 00 & 21.06.2023

Rev.No & Date: 00 & 21.06.2023

Supplier Name.: Advance Technoforge Limited

Supplier Inspection Date: 14-11-2025

PHC Inspection Date: 15-11-2025

Part No.: 4007069 / Rev. No: 00

Invoice No.: T/25-26/982 / Qty: 128.000

PHC Sample Qty.: 5.00

Part Name: A9330 Head 4007069

MTC Ref.No.: PRC/25-26/1045(699M)

Disposition:

#	Parameter	Specification	Tolerance		Specification Limit		Inspection Method	Supplier Inspection					Remark s	PHC Inspection					Remark s
			Min	Max	LSL	USL		1	2	3	4	5		1	2	3	4	5	
1	Total Height	118.500	0.000	0.500	118.5	119	Height Gauge	118.76	118.75	118.71	118.68	118.84	Ok						
2	Depth - 1	55.000	0.300	0.300	54.7	55.3	Height Gauge	54.88	54.89	54.87	54.89	54.87	Ok						
3	Depth - 2	55.000	0.300	0.300	54.7	55.3	Height Gauge	54.86	54.85	54.87	54.88	54.85	Ok						
4	Inside Width	9.000	0.100	0.100	8.9	9.1	Inside Calliper	9.02	8.99	9.041	9.04	9.02	Ok						
5	ID Chamfer	2.0X30°	0.000	0.000	2	2	Chamfer Gauge	2.0X30°	2.0X30°	2.0X30°	2.0X30°	2.0X30°	Ok						
6	Bore Diameter	50.000	0.000	0.025	50	50.025	Bore Gauge	50.011	50.021	50.018	50.016	50.014	Ok						
7	Inner Diameter	46.000	0.000	0.250	46	46.25	Bore Gauge	46.11	46.09	46.12	46.14	46.09	Ok						
8	Perpendicularity	0.10 Wrt "A"	0.000	0.000	0.1	0.1	Height Gauge	0.04	0.03	0.04	0.03	0.08	Ok						
9	Cylincricity	0.050	0.000	0.000	0.05	0.05	Height Gauge	0.014	0.012	0.018	0.021	0.031	Ok						
10	Outer Diameter (WELD PREP.)	91.25/91.50	0.000	0.000	91.25	91.25	Vernier Caliper	91.34	91.38	91.39	91.38	91.39	Ok						
11	Concentricity	0.050 Wrt "A"	0.000	0.000	0.05	0.05	Height Gauge	0.021	0.024	0.018	0.016	0.031	Ok						
12	Outer Diameter	89.90/89.98	0.000	0.000	89.9	89.9	Micrometer	89.94	89.93	89.94	89.95	89.94	Ok						
13	OD Chamfer	0.50 X45°	0.000	0.000	0.5	0.5	Chamfer Gauge	ok	ok	ok	ok	ok	Ok						
14	OD Length	6.000	0.100	0.100	5.9	6.1	Height Gauge	6.01	6.02	6.03	6.04	6.02	Ok						
15	Angle	7.50°	0.000	0.000	7.5	7.5	Bevel protector	7.50°	7.50°	7.50°	7.50°	7.50°	Ok						
16	Perpendicularity	0.050 Wrt "A"	0.000	0.000	0.05	0.05	Height Gauge	0.021	0.018	0.031	0.024	0.034	Ok						
17	Radius	R2	0.000	0.000	0	0	Radius Gauge	R2	R2	R2	R2	R2	Ok						
18	Outer Diameter	(102.00)	0.000	0.000	0	0	Vernier Caliper	102.24	102.84	102.38	102.56	102.44	Ok						
19	Height	35.000	0.000	0.000	35	35	Height Gauge	35.04	35.21	35.18	35.24	34.88	Ok						

Note (If any) :

Insepcted By.: Mr. Kishan Tilala

Approved By.: Mr. Vikram Vanani

Insepcted By.:

Approved By.:

Supplier Comments :

PHC Comments :



Supplier Inspection Report

Doc.No.: PHPL/QA/SQ/05
Issue.No & Date: 00 & 21.06.2023
Rev.No & Date: 00 & 21.06.2023

Supplier Name.: Advance Technoforge Limited	Supplier Inspection Date: 14-11-2025	PHC Inspection Date: 15-11-2025
Part No.: 4007069 / Rev. No: 00	Invoice No.: T/25-26/982 / Qty: 128.000	PHC Sample Qty.: 5.00
Part Name: A9330 Head 4007069	MTC Ref.No.: PRC/25-26/1045(699M)	Disposition:

#	Parameter	Specification	Tolerance		Specification Limit		Inspection Method	Supplier Inspection					Remarks	PHC Inspection					Remarks
			Min	Max	LSL	USL		1	2	3	4	5		1	2	3	4	5	
20	Centre Distance	54.000	0.200	0.200	53.8	54.2	Height Gauge	54.04	54.03	53.96	53.91	54.02	Ok						
21	Outer Radius	R40	0.000	0.000	0	0	Radius Gauge	R40	R40	R40	R40	R40	Ok						
22	All Corner Chamfer	0.25/0.75X45°	0.000	0.000	0.25	0.25	Chamfer Gauge	ok	ok	ok	ok	ok	Ok						
23	All Dia on Common Concentricity	0.1	0.000	0.000	0.1	0.1	Height Gauge	0.04	0.06	0.05	0.04	0.06	Ok						
24	Appereance	Part Should be free form Crack, Dent, Damages, Scalling, Over Lap, Unfill etc.	0.000	0.000	0	0	Visually	ok	ok	ok	ok	ok	Ok						

Note (If any) :	Insepcted By.: Mr. Kishan Tilala	Approved By.: Mr. Vikram Vanani	Insepcted By.:	Approved By.:
	Supplier Comments :		PHC Comments :	